

COMMONWEALTH STANDARD GRANT AGREEMENT

NIAA Indigenous Advancement Strategy — Remote Communities Infrastructure Fund (RCIF)

Project ID: NIAA-IAS-RCIF-2026-UHS02

Date of Execution: 12 August 2026

This Agreement is between the Commonwealth of Australia represented by the National Indigenous Australians Agency and the Grantee for the delivery of critical remote infrastructure works.

Part A: Grant Details

1. Parties to the Agreement

The Commonwealth	The Grantee
National Indigenous Australians Agency (NIAA) ABN: 30 429 862 344 Address: Charles Perkins House, Gunghalin ACT 2912 Contact Officer: Michael Scott, Regional Manager NT Email: nt.infrastructure@niaa.gov.au	Urapuntja Health Service Aboriginal Corporation (UHSAC) ABN: 45 449 518 275 Address: Sandover Highway, Utopia NT 0872 Authorised Representative: Ms. Melissa Hinson, Chief Executive Officer Email: ceo@urapuntja.org.au

2. Agreement Activity & Term

- **Project Title:** Soapy Bore Central Clinic Infrastructure Expansion
- **Commencement Date:** 12 August 2026
- **Completion Date:** 31 August 2027
- **Acquittal Due Date:** 31 October 2027

3. Grant Funding and Payment Schedule

The total Grant Funding for this Activity is **\$1,250,000.00** (GST Exclusive).

Milestone	Deliverable Requirements	Due Date	Payment Amount (excl. GST)
Milestone 1	Approval of final architectural plans, geotech clearance, and signed CLC land access certificates.	15 Oct 2026	\$375,000.00 (30%)
Milestone 2	Delivery confirmation of prefabricated clinical modular room bays at transport holding depot in Alice Springs.	15 Jan 2027	\$500,000.00 (40%)
Milestone 3	Site foundations poured at Soapy Bore clinic, modules mounted, and structural lockup completed.	30 Apr 2027	\$250,000.00 (20%)
Milestone 4	Clinical fit-out completion, Starlink tele-health setup, and final audited financial acquittal.	31 Aug 2027	\$125,000.00 (10%)

Part B: Standard Grant Conditions

1. Employment and Local Procurement Target

The Grantee must target a minimum of 30% local Indigenous employment hours during the site civil works. Project logs and subcontractor details must be provided in progress reports.

Part C: Signatures

Signed for NIAA:

Michael Scott, NT Regional Manager
Date: 12 August 2026

Signed for UHSAC:

Ms. Melissa Hinson, CEO
Date: 12 August 2026